

BOSNIA AND HERZEGOVINA
FEDERATION OF BOSNIA AND HERZEGOVINA

Motorways of Federation of B&H Ltd. Mostar

PROJECT:
MOTORWAY ON CORRIDOR V_c IN FEDERATION OF B&H
PROGRESS REPORT No.9
(up to 30.06.2012.)

Mostar, July 2012.

Contents

1. INTRODUCTION	3
1.1. ABOUT US	3
1.2. PROJECT DESCRIPTION	4
2. LOAN AGREEMENTS	7
3. PROCUREMENT PLAN	8
4. MAIN DESIGN	11
5. LAND ACQUISITION	12
6. CONSTRUCTION PERMITS	13
7. PREPARATION ACTIVITIES FOR CONSTRUCTION PROJECTS	13
8. PROJECT CONSTRUCTION	15
9. FINANCIAL POSITION	16
9.1. PAYMENT FROM EIB LOAN	16
9.2. PAYMENT FROM EBRD LOAN	22
9.3. SUMMARY	27
10. ENVIRONMENTAL IMPACT	28
11. APPENDIX 1	29
PHYSICAL PROGRESS OF THE CONSTRUCTION PERMITS	29
UP TO 30.06.2012	29
11.1. CONDITION OF APPROVAL REQUIRED FOR CONSTRUCTION PERMIT FOR SUBSECTION VLAKOVO - LEPENICA UP TO 30.06.2012	30
11.2. CONDITION OF APPROVAL REQUIRED FOR CONSTRUCTION PERMIT FOR SUBSECTION LEPENICA – TARČIN UP TO (30.06.2012)	31
11.3. CONDITION OF APPROVAL REQUIRED FOR CONSTRUCTION PERMIT FOR SUBSECTION SVILAJ – VUKOSAVLJE UP TO (30.06.2012)	32
11.4. CONDITION OF APPROVAL REQUIRED FOR URBAN PLANING PERMIT FOR SUBSECTION SARAJEVO – BYPASS LOT 3 UP TO (30.06.2012)	33
11.5. CONDITION OF APPROVAL REQUIRED FOR URBAN PLANING PERMIT FOR SUBSECTION TARČIN - ŽUKIĆI UP TO (30.06.2012)	34
11.6. CONDITION OF APPROVAL REQUIRED FOR URBAN PLANING PERMIT FOR SUBSECTION ŽUKIĆI - KONJIC UP TO (30.06.2012)	35
12. APPENDIX 2	36
PHYSICAL PROGRESS OF THE CONSTRUCTION PROJECT	36
UP TO 30.06.2012	36
12.1. LOT 1: KAKANJ – BILJEŠEVO	37
12.1.1. <i>Physical Progress of the Project (Lot 1) (30.06.2012)</i>	37
12.2. LOT 2: BILJEŠEVO – GORICA (TUNNEL VIJENAC 2964 M)	39
12.3. LOT 3: GORICA – DRIVUŠA	41
12.4. LOT 7: KRAVICE – BIJAČA	43

1. INTRODUCTION

1.1. About us

Motorways of Federation of B&H Ltd. Mostar, Ltd Mostar, is registered in a court in Mostar on 28.10.2010 in accordance with the Law on roads ("Official Gazette F B&H", No. 12/10 and 16/10), the Law of Management company ("Official Gazette F B&H", No.23/99,45/00,2/02,6/02,29/03,68/05,91/07,84/08,88/08 and 7/09) and the Decision of status issues of Motorways of Federation of B&H Ltd. Mostar Ltd Mostar adopted by the Government Federation of Bosnia and Herzegovina (Decision V No.593/10 from 1.7.2010) at its 149 session held on 1. July 2010. in Sarajevo.

Activities of Motorways of Federation of B&H are defined by statute of Public company as jobs and tasks on motorways and express roads in F B&H and:

- Preparation long-term, medium term and annual plans and development programs, maintenance, protection, reconstruction, construction, reconstruction of roads and structures on the roads as well as reports on implementation of these plans and programs;
- Perform of maintenance and protection;
- Investor transactions for studies and projects, renovation, construction, reconstruction and maintenance on roads and buildings;
- Proposing financial plans and improve ways of raising funds intended for the road;
- Keeping database of roads, buildings, traffic signs and equipment on roads and road cadastre land belt;
- Assignment of work on reconstruction, construction, rehabilitation and maintenance of roads;
- Preparing and monitoring the implementation of measures and activities to promote safety traffic on roads managed by;
- Prepare the basis for granting concessions and ensuring professional and technical supervision;
- Organization of toll collection system
- Gathering data and informing the public about the condition of roads and method of traffic flow;
- Taking the necessary measures to preserve and protect the environment
- Organizing and providing services to users of motorways and express roads, etc..

The Government of the Federation of Bosnia and Herzegovina at its meeting held 22.12. 2010, on the proposal of Federal Ministry of Transport and Communications, made the decision to appoint a proxy Assembly representing the Company in accordance with the Regulation on the exercise of powers authority Federation of Bosnia and Herzegovina in

companies with state capital and The decision to appoint a temporary supervisory board of Public company F B&H ("Official Gazzette F B&H" No.88/10).

On 28.12.2010. a session of the Assembly Motorways of Federation of B&H was held in the presence of a notary where the Statute of Motorways of Federation of B&H has been adopted. At the same day there was also a meeting of the Supervisory Board of Motorways of Federation of B&H at which approval was given and adopted Rules of Procedure of Motorways of Federation of B&H and Regulations on internal organization affairs Motorways of Federation of B&H.

In this way they acquire all conditions to stop work Federal Authority for the construction, operation and maintenance of motorways on day 31.12.2010 and to start with work of Public company Motorways of the Federation of Bosnia and Herzegovina.

In accordance with provisions of the Law of the roads of the Federation of B&H, Motorways of Federation of B&H take all equipment, employees and records of the Federal directorate for construction, operation and maintenance motorways or Motorways of Federation of B&H is the legal successor of the Federal directorate for construction, management and maintenance.

1.2. Project description

At Conferences held in Crete and Helsinki in 1994 and 1997, ten trans-European transport corridors were identified as routes in Central and Eastern Europe that require priority investments. Corridor V (Five), linking Kiev in Ukraine to the Adriatic Sea via Lvov and Budapest (Hungary) was one of them. Consisting of three branches, the Vc branch follows European route E73 from Budapest to Ploče (Croatia) via Osijek (Croatia) and Sarajevo. Bosnia and Herzegovina contains the longest section of the Vc branch. With a total length of approximately 340 km, the driving force behind construction of the Corridor Vc motorway is to improve connectivity of B&H with its neighbouring countries and to enhance its potential for economic development. The project has strong support from the government and is expected to enable B&H to integrate better with the European economic and social structure.

Corridor Vc motorway in B&H includes four main sections (known in Government documents as "Lots"), as follows:

- **Lot 1:** Svilaj on The Sava River (connection to Corridor X) - Doboj South;
- **Lot 2:** Doboj South - Sarajevo South (Tarčin);
- **Lot 3:** Sarajevo South (Tarčin) - Mostar North;
- **Lot 4:** Mostar North – Bijača on the southern border with Croatia.

Implementation of the construction is on entities level. The Government of Federation of B&H has already completed construction of 37 km long section of motorway in Lot 2 north of Sarajevo on the section between Sarajevo (Jošanica) and Kakanj.

Part of the Corridor Vc, in length 8 km (Sarajevo bypass) is under construction and expected date of completion is end of 2014 year. Project is financed by the loans of EIB, EBRD, OPEC and WB.

The EIB and EBRD are financing four new sections within the four above mentioned "Lots" which are marked as high priority sections by Government of Federation B&H. These sections are as follows:

- **Section 1:** Drivuša to Kakanj, section within Lot 2 (15,2 km);
- **Section 2:** Vlakovo to Tarčin, section within Lot 2 (20 km);
- **Section 3:** Pocitelj to Bijača (southern Border with Croatia) within Lot 4 (20 km);
- **Section 4:** Odzak to Svilaj (northern border with Croatia) Lot 1 (10 km).

Section 1 is entirely located in one Canton (Zeničko-Dobojski), traversing through the southern half of the Municipality of Zenica and a south-western section of the Municipality of Kakanj. With a right of way of approximately 60-70 metres, the Corridor in section 1 follows the narrow Bosna river valley, which is characterized by undulating hillsides and minimal forest coverage. Corridor Vc in Section 1 largely follows existing infrastructure including main road M17 and, in certain sections, the railway Vrpolje to Sarajevo.

Section 2 is located in two cantons (90% in Canton Sarajevo and 10% in Middle –Bosnia canton), traversing through the western and then southern part of the capital Sarajevo passing through urban and industrial area (Vlakovo and Rakovica) of Canton Sarajevo. The Corridor, in this part, starts its way through mountain area of Federation of B&H. Thus, this section will already have over 6 km of tunnels. In this direction except the highway will be the existing main road M17.

Section 3 is entirely located in two cantons (The Herzegovina-Neretva Canton and West Herzegovina Canton) traversing roughly the northern and western part of Municipality Čapljina and Ljubuški. According to the plans this part of the Corridor Vc will also be a part of Adriatic – Ion motorway. It will improve connection between B&H and Croatia on the south and the Adriatic sea.

Section 4 is entirely located in one Canton (Posavina Canton) connecting northern part of B&H with Croatia and Corridor X. In addition it is also a continuation of the completed

section of Corridor Vc coming from Hungary and Croatia. This area is mostly flat, there is no important structures on the motorway beside 660 m long bridge over the river Sava and border crossing. It is planned to complete all these four sections up the end of 2014 when total constructed length of Corridor Vc in Federation B&H will be 125 km.

Part of the construction is also the Zenica bypass (section from Drivuša to Donja Gračanica, 8 km long section within Lot 2). This section will be financed partly by Kuwait Fund for Arab Economic Development. The loan agreement has been signed in 2009 in amount of 30 million Euro. Due to the fact that all conditions for the effectiveness of this loan arrangement have not been fulfilled, the letter was sent to the Federal Ministry of Traffic and Communications with request to initiate the action on determination of the loan arrangement status at the Government session in order to make conditions for its use or cancellation.



Picture 1:
Network of motorways, expressways and trunk roads in Federation of Bosnia and Herzegovina

2. LOAN AGREEMENTS

In a purpose to create stabile financing structure Motorways of Federation of B&H contact international financing institutions for support of these project through loan agreements. First requests have been made in May 2007 and up to date two loan agreements have been signed.

First loan agreement was signed in October 2008 with EBRD in amount of 180 millions Euro for:

- | | |
|---|-----------------|
| ➤ Section Kakanj – Drivuša | 60 million Euro |
| ➤ Section Vlakovo – Tačin | 60 million Euro |
| ➤ Sections Počitelj – Bijača and Svilaj – Odžak | 60 million Euro |

Second loan agreement was signed in December 2008 with EIB in amount of 75 millions Euro for:

- | | |
|----------------------------|-----------------|
| ➤ Section Kakanj – Drivuša | 75 million Euro |
|----------------------------|-----------------|

Third loan agreement is going to be signed with EIB in amount of 166 millions Euro for:

- Section Vlakovo – Tarčin and
- Section Svilaj – Odžak

Financial proposal for this amount has been submitted to Federation of B&H end of November 2010. Financial negotiation are expected to be in July 2011. Signing this Loan agreement is expected in September 2011.

The fourth Loan agreement is planned to be signed with EIB in amount of 60 millions Euro for section Počitelj - Bijača after confirmation of final location for the bridge Počitelj by the Parliament.

3. PROCUREMENT PLAN

Motorways of Federation of B&H prepared estimated procurement plan. The estimated values are planned but real values will be determined after completion of the main project and tender procedure.

Amount in Thousands EUR

1	2	3	4	5	6	7	8	9	10	11
No.	Description	Estimated	Financing by	Financing by others	Contract	Contract	Procurement	Tender	Contract	Contract
		Contract Value	EBRD and EIB	Financier	Amount	Type	method	Invitation mmm/yy	Award mmm/yy	Completion mmm/yy
1	Drivuša-Kakanj Motorway Design	3,200								
a	Bilješevo - Kakanj	1,600		FBHMD		Consultancy		Jan-07	Oct-07	Nov-08
b	Drivuša - Gorica - Bilješevo	1,600		FBHMD		Consultancy		Jan-07	Oct-07	Nov-08
2	Drivuša-Kakanj Construction Supervision	6,500								
a	Bilješevo - Kakanj	1,800	EIB		1,103	Consultancy	Competitive	May-09	April-10	May-12
b	Gorica - Bilješevo	3,000	EBRD		1,984	Consultancy	Competitive	May-09	June-10	April-14
c	Drivuša - Gorica	1,700	EIB		1,189	Consultancy	Competitive	May-09	Oct-10	Dec-12
3	Drivuša-Kakanj Motorway Construction	128,500								
a	Bilješevo - Kakanj	41,000	EIB		36,926	Works	Open	Feb-09	April-10	May-12
b	Gorica - Bilješevo	57,000	EBRD		53,061	Works	Open	May-09	April-11	Jan-14
c	Drivuša - Gorica	30,500	EIB		20,510	Works	Open	Sep-09	Sep-10	Sep-12

Table 1a. Procurement plan

Motorways of Federation of B&H Ltd. Mostar

1	2	3	4	5	6	7	8	9	10	11
No.	Description	Estimated	Financing by	Financing by others	Contract	Contract	Procurement	Tender	Contract	Contract
		Contract Value	EBRD and EIB	Financier	Amount	Type	method	Invitation mmm/yy	Award mmm/yy	Completion mmm/yy
4	Vlakovo-Tarčin Motorway Design	3,390								
a	Vlakovo - Lepenica	1,560		FBHMD		Consultancy	Competitive	Jan-08	Jun-08	June-10
b	Lepenica - Tarčin	1,830		FBHMD		Consultancy	Competitive	Jan-08	Jun-08	June-10
5	Vlakovo-Tarčin Construction Supervision	7,500								
a	Vlakovo - Lepenica	3,000	EIB			Consultancy	Competitive	Sep-11	April-12	April-14
b	Lepenica - Suhodol	1,500	EIB			Consultancy	Competitive	Sep-11	May-12	May-14
c	Suhodol - Tarčin	3,000	EBRD			Consultancy	Competitive	March-11	Jan-12	July-14
6	Vlakovo-Tarčin Motorway Construction	172,500								
a	Vlakovo - Lepenica	74,000	EIB			Works	Open	Aug-11	April-12	April-14
b	Lepenica - Suhodol	41,500	EIB			Works	Open	Sep-11	May-12	May-14
c	Suhodol - Tarčin	57,000	EBRD			Works	Open	Nov-10	Jan-12	July-14
7	Počitelj-Southern Border with Croatia Motorway Design	2,500		MOCT		Consultancy	Competitive	Aug-07	Feb-08	April-11
8	Počitelj-Zvirovići Motorway Design_new	2,000	EIB-grant			Consultancy	Competitive	Jan-12	April-12	May-13

Table 1b. Procurement plan

Motorways of Federation of B&H Ltd. Mostar

1	2	3	4	5	6	7	8	9	10	11
No.	Description	Estimated	Financing by	Financing by others	Contract	Contract	Procurement	Tender	Contract	Contract
		Contract Value	EBRD and EIB	Financier	Amount	Type	method	Invitation mmm/yy	Award mmm/yy	Completion mmm/yy
9	Počitelj-Southern Border with Croatia Construction Supervision	4,500								
a	Počitelj - Zvirovići without bridge Počitelj	1,200	EIB			Consultancy	Competitive	Oct-12	Oct-13	Dec-14
b	Bridge Počitelj	1,500	EIB			Consultancy	Competitive	Oct-12	Oct-13	Oct-15
c	Zvirovići - Bijača	1,800	EBRD			Consultancy	Competitive	Sept-10	Aug-11	Dec-13
10	Počitelj-Southern Border with Croatia Motorway Construction	115,500								
a	Počitelj - Zvirovići without bridge Počitelj	38,000	EIB			Works	Open	Oct-12	Oct-13	Dec-14
b	Bridge Počitelj	19,300	EIB			Works	Open	Jan-12	Oct-13	Oct-15
c.i	Zvirovići - Kravice	43,200	EBRD			Works	Open	Sep-10	Dec-11	Dec-13
c.ii	Kravice - Bijača	15,000	EBRD			Works	Open	July-10	Aug-11	June-12
11	Odžak-Northern Border with Croatia Motorway Design	1,500		MOCT		Consultancy	Competitive	Aug-07	Feb-08	Aug-11
12	Odžak-Northern Border with Croatia Construction Supervision	2,000	EIB			Consultancy	Competitive	Nov-11	Sep-12	Sep-13
13	Odžak-Northern Border with Croatia Construction Supervision	58,000	EIB			Works	Open	Nov-11	Sep-12	Sep-13
14	Land Acquisition	22,498		MFBH						
15	VAT (17%)	71,923		MFBH						
	TOTALS	105,011		MFBH MOCT						
	TOTALS	495,000	EIB, EBRD							

Table 1c. Procurement plan

Legend: **MOCT** - Ministry of Transport and Communications BH
 MFBH - Motorways of Federation of B&H Ltd. Mostar

4. MAIN DESIGN

Execution of the main design is divided into three parts. The reason of this is the that the main design was started to be prepared before Motorways of Federation of B&H was fully established and completed delivery of all works related to the Corridor 5c. Status of Main design preparation is as following:

No.	Section	Client	Status	Remark
1.	Vlakovo – Lepenica	MFBH	Finished	Revised
2.	Lepenica – Tarčin	MFBH	Finished	Revised
3.	Section Kakanj – Drivuša, subsection Gorica – Drivuša and Bilješevo – Gorica	MFBH	Finished	In construction
4.	Section Kakanj – Drivuša, subsection Kakanj – Bilješevo	MFBH	Finished	In construction
5.	Section Svilaj - Odžak	MOCT	Finished	Main design is revised. Additionaly projected interchange Odžak at the request of the local community .
6.	Section Zvirovići - Bijača	MOCT	Finished	Revised
7.	Section Tarčin – Konjic	MFBH	In progress	This section is divided on two subsections: Tarcin- Zukici and Zukici- Konjic
	Subsection Tarčin – Zukići	MFBH	In progress	Projecting in progress L=10 km
	Subsection Zukići – Konjic	MFBH	In progress	Projecting in progress L=11 km
8.	Sarajevo bypass Lot3A and Lot 3B	MFBH		Taking documentation between FRD and MFBH in progress
9.	Secton Mostar north – Mostar south	MOCT	Main project finished	Taking documentation between MOCT and MFBH is finished . Possible redesign in dependence of adopted spatial plan for Corridor Vc.
10.	Section Mostar south– Počitelj	MOCT	Main project finished	Taking documentation between MOCT and MFBH is finished. Possible redesign in dependence of adopted spatial plan for Corridor Vc.
11.	Section Počitelj- Zvirovići	MOCT	Main project finished	Subsection Počitelj Zvirovići will be redesigned. The main project depends on the final position of the bridge Pocitelj

Table 2. Progress of the main designes

Legend: **MOCT** - Ministry of Transport and Communications BH
FRD - Federal Road Directorate
MFBH – Motorways of Federation of B&H Ltd. Mostar

5. LAND ACQUISITION

Activities on this item started on five sections. Section Kakanj - Drivuša is completed, and sections Vlakovo - Tarčin and Bijača - Počitelj subsection Bijača – Zvirovići are in progress. Land acquisition for sections Donja Gračanica – Drivuša and Svilaj – Odžak started in September. The following table 3 shows the activities on land acquisition and progress on it.

	Section	Municipality	Submitted request to start land acquisition	Started work on the field	Parcels include in Elaborate of expropriation	Issued decisions of land acquisition	Number of agreements	Completed (%)
1.	Kakanj – Drivuša	Kakanj	17.02.2009.	23.03.2009.	582	442	433	99%*
		Zenica	18.05.2009.	27.05.2009.	276	186	161	
2.	Vlakovo – Tarčin	Ilidža	01.09.2010.	24.09.2010.	406	170	157	95%
		Kiseljak	11.08.2010.	30.08.2010.	524	261	244	92%
		Hadžići	11.08.2010.	30.08.2010.	274	97	93	98%
3.	Bijača – Počitelj	Čapljina	02.09.2010.	02.09.2010.	300	119	107	95%
		Ljubuški	02.09.2010.	02.09.2010.	240	99	97	98%
4.	Donja Gračanica – Drivuša	Zenica	29.07.2011.	12.09.2011.	134	41	41	80%
5.	Svilaj – Odžak	Odžak	24.08.2011.	12.09.2011.	410	143	143	80%

* Remaining subjects are in process of agreement

Table 3. *Physical progress of land acquisition*

6. CONSTRUCTION PERMITS

In accordance with Law of land planning and land use in Federation of B&H it defined a procedure of issuing preliminary construction permit and final construction permit. For issuing of preliminary construction permit it is necessary to collect 17 approvals, while for final construction permit requires preliminary construction permit, completed land acquisition and completed and revised main design.

It has obtained a final construction permit for section Kakanj – Drivuša. For subsection Kakanj Bilješevo in April 2010 and for subsection Bilješevo – Gorica and Gorica – Drivuša in Jun 2010. The construction permit was obtained for subsection Bijaca- Zvirovici in September 2011.

For subsection Lepenica- Tarcin construction permit was obtained in February 2012. and for subsection Vlakovo- Lepenica in May 2012.

The tables in Appendix 1. shows physical progress for obtaining urban approval and construction permit per section.

7. PREPARATION ACTIVITIES FOR CONSTRUCTION PROJECTS

In the following paragraphs are presented preparatory activities for construction projects divided into sections and subsections.

➤ Section Počitelj – Bijača is divided into four Lots:

- **Lot 1** Subsection Bijača – Kravice
 - The contract was signed 06.09.2011. Contractors were introduced into the possession and works begin in late September
 - Contract value is 23.308.804,00 Euro (including VAT)
 - Construction deadline is 10 months

- **Lot 2** Subsection Kravice – Zvirovići

- The deadline for the work is 20 months
- Construction contract has been signed on 10.05.2012., and in early June the Contractors have been introduced into possession and works have begun.
- Contract value is 62.669.820,66 Euro (including VAT)
- Construction deadline is 20 months.

Tender procedure for Supervision for Lot 1 and Lot 2 are finished. Contract was signed 19.09.2011. Selected supervisor has signed one contract for both sections (Lot 1 and Lot 2)

For Lot 3 Počitelj - Zvirovići and Lot 4 Bridge Počitelj the procedures for selecting contractors have not started yet. The reason is that a spatial plan and the route of the motorway in this area have not been adopted yet.

➤ Section Vlakovo – Tarčin is divided into three subsections:

- **Lot 1** Subsection Tarčin – Suhodol

- Construction contract has been signed on 21.05.2012. and at the beginning of June contractors have been introduced into possession and works have begun
- Contract value is 115.155.407,78 euros (including VAT)
- Construction deadline is 28 months.

- **Lot 2** Subsection Lepenica – Suhodol

- Financial offers have been provided for subsection Lepenica- Suhodol
- Expropriation of land in municipalities Hadžići, Kiseljak and Ilidža has been finished.
- Evaluation of submitted offers is in progress
- Planned start of construction for subsection Lepenica- Suhodol is September 2012.
- Construction deadline is 20 months

- **Lot 3** Subsection Vlakovo – Lepenica
- Deadline for submission of financial offers for subsection Vlakovo- Lepenica is planned for July 2012.
- Expropriation of land in municipalities Hadžići, Kiseljak and Ilidža has been finished.
- Planned start of construction for subsection Vlakovo- Lepenica is October 2012.
- Construction deadline is 20 months.

➤ Section Svilaj – Odžak

- Expropriation has been started in September 2011
- Redesigning of section is in progress
- Call for prequalification is planned for Jun 2012
- Construction works are scheduled for March 2013
- Preliminary values of works is 58 millions Euro (without VAT)
- Construction deadline is 14 months

8. PROJECT CONSTRUCTION

It is currently under construction Section Kakanj – Drivuša which is divided in three lots:

➤ **Lot 1** Kakanj – Bilješevo

- Contract value 43,2 million Euro
- Contractor Joint Venture Vijadukt (Croatia) and Hering (Bosnia and Herzegovina)
- Construction deadline 18 months
- Construction start on 24.05.2010

➤ **Lot 2** Bilješevo – Gorica (tunnel Vijenac 2.964 m)

- Contract value 62.081.529,52 euros
- Contractor PRIMORJE d.d. (Slovenia)
- Construction deadline 33 months
- Construction start 27.04.2011.

- Contract has been terminated due to Contractor's insolvency

➤ **Lot 3** Gorica – Drivuša

- Contract value 24 mil euros
- Contractor BH Consortium (Bosnia and Herzegovina)
- Construction deadline is 24 months
- Contract signed on 28.9.2010.

as the construction of section Počitelj- Bijača, the construction works have started on Lot 1:

➤ **Lot 1** Construction works on the subsection Bijača – Kravice

- Contract value 23.308.804,00 euros
- Contractor BH Consortium (Bosnia and Herzegovina)
- Construction deadline 10 months
- Contract signed on 06.09.2011
- Contract introduced into works on 04.12.2011.

➤ **Lot 2** subsection Zvirovići- Kravic

- Construction contract signed on 10.05.2012. and at the beginning of June contractors have been introduced into possession and works have started.
- Contract value is 62-669.820,66 euros (including VAT)
- Construction deadline is 20 months

Details on work progress and status of construction project are shown in Appendix 2.

9. FINANCIAL POSITION

9.1. Payment from EIB loan

➤ Lot 1 Kakanj – Bilješevo

Constructor: JV Viadukt d.d. Zagreb – Hering d.d. Široki Brijeg

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1	Advance	July 2010	3.692.593,91	27.08.2010.	627.740,96	05.08.2010.	4.320.334,87
2.	First Interim Certificate	September 2010	1.379.214,88	7.10.2010.	265.534,01	22.10.2010	1.644.748,88
3.	Second Interim Certificate	October 2010	999.440,81	08.11.2010.	192,417,82	12.11.2010.	1.191.858,64
4.	Third Interim Certificate	November 2010	1.110.292,38	22.12.2010.	215.791,38	22.12.2010.	1.326.083,77
5.	Fourth Interim Certificate	February 2011	920.126,99	10.03.2011.	185.333,63	11.03.2011.	1.105.460,62
6.	Fifth Interim Certificate	March 2011	1.479.946,02	19.04.2011.	298.093,39	26.04.2011.	1.778.039,41
7.	Sixth Interim Certificate	April 2011	1.252.330,31	20.05.2011.	252.246,63	20.05.2011.	1.504.576,94
8.	Seventh Interim Certificate	May 2011	1.261.381,90	28.06.2011.	254.069,82	30.06.2011.	1.515.451,72
9.	Eight Interim certificate	June 2011	1.037.270,85	08.07.2011	208.928,96	14.07.2011	1.246.199,81
10.	Ninth interim certificate	July 2011	1.485.143,22	18.08.2011	299.140,22	22.08.2011	1.784.283,44
11.	Tenth Interim Certificate	September 2011	2.974.221,80	06.10.2011.	587.604,32	06.10.2011	3.561.826,12
12.	Eleventh Interim Certificate	October 2011	1.820.745,31	10.11.2011	350.539,87	09.11.2011	2.171.285,18

13.	Twelfth Interim Certificate	November 2011	2.184.184,61	21.12.2011	420.511,19	19.12.2011	2.604.695,80
14.	Thirteenth Interim Certificate	December 2011	3.033.962,94	10.02.2012	527.072,54	09.02.2012	3.561.035,48
15.	Fourteenth Interim Certificate	March 2012	931.535,57	11.04.2012.	180.256,98	06.04.2012.	1.111.792,55
16.	Fifteenth Interim Certificate	April 2012	833.964,33	08.05.2012.	167.927,38	04.05.2012.	1.001.891,71
17.	Sixteenth Interim Certificate	May 2012	2.692.356,91	30.05.2012.	529.957,66	29.05.2012.	3.222.314,57
Total:			29.008.712,74		5.563.166,76		34.651.879,50

Table 4a. Payment from EIB loan to Contractors

Note: Net payments were done from EIB loan and VAT from Government FB&H fund.

Supervision: INOCSA Ingenieria S.L. Spain

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1	First Interim Certificate	July 2010	44.320,04	27.08.2010.	7.534,41	05.08.2010.	51.854,45
2	Second Interim Certificate	August 2010	103.623,04	16.09.2010.	17.615,92	17.09.2010.	121.238,96
3.	Third Interim Certificate	September 2010	64.940,42	07.10.2010.	11.039,87	22.10.2010.	75.980,29
4.	Fourth Interim Certificate	October 2010	63.784,35	25.10.2010.	10.843,34	27.10.2010.	74.627,69
5.	Fifth Interim Certificate	November 2010	65.410,12	26.11.2010.	11.119,72	06.12.2010.	76.529,84

6.	Sixth Interim Certificate	December 2010	65.270,73	22.12.2010.	11.096,02	30.12.2010.	76.366,75
7.	Seventh Interim Certificate	January 2011	66.261,64	17.02.2011.	11.264,48	10.02.2011.	77.526,12
8.	Eighth Interim Certificate	February 2011	63.949,51	05.04.2011.	10.871,42	25.04.2011.	74.820,93
9.	Ninth Interim Certificate	March 2011	63.619,20	05.04.2011.	10.815,26	25.04.2011.	74.434,46
10.	Tenth Interim Certificate	April 2011	63.619,21	20.05.2011.	10.815,27	11.05.2011.	74.434,48
11.	Eleventh Interim Certificate	May 2011	63.619,20	03.06.2011.	10.815,26	02.06.2011.	74.434,46
12.	Twelfth Interim Certificate	June 2011	64.584,36	30.06.2011.	10.979,34	30.06.2011.	75.563,70
13.	Thirteenth Interim Certificate	July 2011	63.949,50	03.08.2011	10.871,42	01.08.2011	74.820,92
14.	Fourteenth Interim Certificate	August 2011	63.619,21	16.09.2011	10.815,27	19.09.2011	74.434,48
15.	Fifteenth Interim Certificate	September 2011	57.680,20	28.11.2011	9.085,36	28.11.2011	67.485,83
16.	Sixteenth Interim Certificate	October 2011	63.784,35	08.12.2011	10.843,34	07.12.2011	74.627,69
17.	Seventeenth Interim Certificate	November 2011	63.619,21	10.02.2012	10.815,27	09.02.2012	74.434,48
18.	Eighteenth Interim Certificate	December 2011	78.067,45	10.02.2012	13.271,47	07.03.2012	91.338,92
19.	Nineteen Interim certificate	January 2012	65.789,48	10.02.2012	11.184,21	10.02.2012	76.973,69
20.	Twentieth Interim certificate	February 2012	64.749,07	03.06.2011.	11.007,34	08.05.2012.	75.756,41
21.	Twenty- first Interim certificate	March 2012	62.966,40	30.06.2011.	10.704,29	08.05.2012.	73.670,69

22.	Twenty-second Interim certificate	April 2012	62.992,60	03.08.2011.	10.708,74	22.05.2012.	73.701,34
23.	Twenty-third Interim certificate	May 2012	63.018,85	16.09.2011.	10.713,20	03.07.2012.	73.732,05
Total:			1.503.238,14		255.550,49		1.758.788,63

Table 4b. Payment from EIB loan to Supervision

➤ Lot 3 Gorica – Drivuša

Constructor: BH Consortium

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1	Advance	July 2010	2.051.000,92	03.11.2010.	348.670,16	27.10.2010.	2.399.671,08
2.	First Interim Certificate	September 2011	764.126,36	19.04.2011.	147.113,79	25.04.2011.	911.240,15
3.	Second Interim Certificate	October 2011	1.106.232,09	26.05.2011.	210.194,47	01.06.2011	1.316.426,56
4.	Third Interim Certificate	November 2011	1.307.693.32	15.07.2011	372.104,38	21.07.2011	1.679.797,70
5.	Fourth Interim Certificate	February 2011	857.551,72	12.09.2011	170.643,06	09.09.2011	1.028.194,78
6.	Fifth Interim Certificate	March 2011	941.228,66	30.11.2011	189.583,97	28.11.2011	1.130.812,63
7.	Sixth Interim Certificate	April 2011	761.133.59	30.12.2011	49.601,01	29.12.2011	810.734,60
8.	Seventh Interim Certificate	May 2011	1.952.461,99	17.01.2012	368.832,74	19.01.2012	2.321.294,73
9.	Eighth Interim certificate	June 2011	701.608,99	08.05.2012.	136.289,96	04.05.2012.	837.898,95
Total:			10.443.037,64		1.993.033,54		12.436.071,18

Table 5a. Payment from EIB loan to Constructor

Note: Net payments were done from EBRD loan and VAT from Government FBH fund.

Supervision: INOCSA INGENIERIA S.L. Spain

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1.	First Interim Certificate	November 2010	38.339,27	22.12.2010.	6.517,68	30.12.2010.	44.856,95
2.	Second Interim Certificate	December 2010	34.448,08	17.02.2011.	5.856,17	10.02.2011.	40.304,25
3.	Third Interim Certificate	January 2011	35.433,01	16.03.2011.	6.023,61	25.04.2011.	41.456,62
4.	Fourth Interim Certificate	February 2011	41.459,91	25.03.2011.	7.048,18	25.04.2011.	48.508,09
5.	Fifth Interim Certificate	March 2011	47.875,32	20.05.2011.	8.138,80	20.05.2011.	56.014,12
6.	Sixth Interim Certificate	April 2011	49.044,60	27.05.2011.	8.337,58	20.05.2011.	57.382,18
7.	Seventh Interim Certificate	May 2011	50.102,30	21.06.2011.	8.517,39	23.06.2011.	58.619,69
8.	Eight Interim Certificate	June 2011	48.271,52	15.07.2011	8.206,16	14.07.2011.	56.477,68
9.	Ninth Interim Certificate	July 2011	48.794,60	29.08.2011	8.295,08	26.08.2011	57.089,68
10.	Tenth Interim Certificate	August 2011	49.407,29	27.09.2011	8.399,24	30.09.2011	57.806,53
11.	Eleventh Interim Certificate	September 2011	47.907,92	27.09.2011	8.144.24	13.10.2011	56.051,53
12.	Twelfth Interim Certificate	October 2011	48.822,68	17.10.2011	8.299,00	13.10.2011	57.122,54
13.	Thirteenth Interim Certificate	November 2011	46.968,78	10.02.2012	7.984,69	15.02.2012	54.953,47

14.	Fourteenth Interim Certificate	December 2011	40.814,91	14.03.2012	6.938,53	14.03.2012	47.753,44
15.	Fifteenth Interim certificate	January 2012	44.202,89	08.05.2012.	7.514,49	08.05.2012.	51.717,38
16.	Sixteenth Interim certificate	February 2012	43.072,83	17.05.2012.	7.322,38	17.05.2012	50.395,21
17.	Interim certificate	March 2012	43.303,41	21.06.2012.	7.361,58	21.06.2012.	50.664,99
18.	Interim certificate	April 2012	47.025,35	21.06.2012.	7.994,31	21.06.2012.	55.019,66
Total:			805.294,04		136.899,97		942.194,01

Table 5b. Payment from EIB loan to Supervision

9.2. Payment from EBRD loan

➤ Lot 2 Bilješevo – Gorica (tunnel Vijenac 2964 m)

Constructor: PRIMORJE d.d. Ajdovščina Slovenia

No	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1	Advance	June 2011	5.306.114,56	23.06.2011.	902.038,39	23.06.2011.	6.208.152,95
2.	First Interim Certificate	September 2011	1.488.594,19	7.11.2011	286.591,31	7.10.2011	1.775.186,50
3.	Second Interim Certificate	October 2011	1.146.769.23	7.12.2011	220.782,43	9.11.2011	1.367.552,32

4.	Third Interim Certificate	November 2011	2.039.435,78	10.01.2012	392.643,35	14.12.2011	2.432.079,13
5.	Fourth Interim Certificate	December 2011	1.315.253,79	21.02.2012	264.920,79	10.01.2012	1.580.174,58
6.	Fifth Interim Certificate	January 2012	1.187.458,08	29.03.2012	239.179,95	29.02.2012	1.426.688,03
7.	Sixth Interim certificate	February 2012	981.266,34	25.04.2012.	197.648,43	21.03.2012.	1.178.914,77
8.	Seventh Interim certificate	March 2012	1.054.804,23	08.06.2012.	212.460.56	10.04.2012.	1.267.264,79
Total:			14.519.696,86		2.716.266,21		17.235.963,07

Table 6a. Payment from EBRD loan to Cotractors

Note: The amount of 5,306,114.56 Euro will be partially paid from loan funds EBRD (639,204.36 Euro) while the second part of the amount of 4,666,910.20 Euro paid from funds that were charged protest advance bank guarantee issued of NLB dd Ljubljana for SCT d.d. Ljubljana. These advance previously paid to SCT out of the loan funds.

Supervision: IGH d.d. Zagreb Croatia

Description		Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1.	Advance	October 2010	198.370,00	05.11.2010.	33.772,90	22.10.2010.	232.092,90
2.	First Interim Certificate	October 2010	50.625,00	13.12.2010.	8.606,25	12.11.2010.	59.231,25
3.	Second Interim Certificate	November 2010	32.750,00	07.01.2011.	5.567,50	10.12.2010.	38.317,50
4.	Third Interim Certificate	December 2010	34.000,00	02.02.2011.	5.578,00	30.12.2010.	39.780,00

Motorways of Federation of B&H Ltd. Mostar

5.	Fourth Interim Certificate	February 2011	54.400,00	24.03.2011.	9.248,00	04.03.2011.	63.648,00
6.	Fifth Interim Certificate	March 2011	17.150,00	01.06.2011.	2.915,50	26.04.2011.	20.065,50
7.	Sixth Interim Certificate	April 2011	8.786,96	08.06.2011	1.493,78	12.05.2011	10.280,74
8.	Seventh Interim Certificate	May 2011	8.900,00	07.07.2011	1.513,00	02.06.2011	10.413,00
9.	Eight Interim Certificate	June 2011	58.420.51	01.08.2011.	9.931,49	30.06.2011	68.352,00
10.	Ninth Interim Certificate	July 2011	25.931,82	23.09.2011	4.408,41	22.08.2011	30.340,23
11.	Tenth Interim Certificate	August 2011	35.204.76	10.10.2011	5.984,81	26.08.2011	41.189,57
12.	Eleventh Interim Certificate	August 2011	43.084,84	7.11.2011	7.324,42	11.10.2011	50.409.26
13.	Twelfth Interim certificate	September 2011	45.140,91	16.11.2011	7.673,95	21.10.2011	52.814,86
14.	Thirteen Interim Certificate	October 2011	34.880,95	11.01.2012	5.929,77	22.12.2011	40.810,72
15.	Fourteenth Interim Certificate	November 2011	45.294,38	24.02.2012	7.700,05	10.01.2012	52.994,43
16.	Fifteenth Interim Certificate	December 2012	42.937,49	14.03.2012	7.299,37	14.03.2012	50.236,86
17.	Sixteenth Interim Certificate	January 2012	43.303,62	04.04.2012.	7.361,62	14.03.2012.	50.665,24
18.	Seventeenth Interim certificate	February 2012	43.743.,25	11.06.2012.	7.436,36	08.05.2012.	51.179,61
19.	Eighteenth Interim certificate	March 2012	58.699,19	11.06.2012.	9.978,86	17.05.2012.	68.678,05
Total:			881.623,68		149.876,04		1.031.499,72

Table 6b. *Payment from EBRD loan to Supervision***Constructor:** BH Joint Venture – Euroasfalt d.o.o Sarajevo (Bijača – Kravice)

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1.	Advance	September 2011	1.992.205,54	14.11.2011	338.674,94	13.10.2011	2.330.880,48
2	First Interim Certificate	December 2011	1.133.837,57	15.03.2012	218.292,62	31.01.2012	1.352.130,19
3.	Second Interim Certificate	February	948.577,31	25.04.2012.	181.888,27	27.03.2012.	1.130.465,58
4.	Third Interim Certificate	March 2012	812.079,43	11.06.2012.	163.570,57	09.05.2012.	975.650,00
Total:			4.886.699,85		902.426,40		5.789.126,25

Table 7a. *Payment from EBRD loan to Constructor*

Supervision: Roughton International Limited (Bijača – Zvirovići) Great Britain

No.	Description	Period	Net amount exc. VAT EUR	Date of payment	VAT	Date of payment	Total amount EURO
1.	Advance	November 2011	235.645,00	11.01.2012	40.059,65	22.12.2011	275.704,65
2.	First Interim Certificate	November 2011	46.803,91	16.01.2012	7.956,66	22.12.2011	54.760,57
3.	Second Interim Certificate	December 2012	68.016,67	16.01.2012	11.562,83	22.12.2011	79.579,50
4.	Third Interim Certificate	January 2012	70.833,33	14.03.2012	12.041,67	14.03.2012	82.875,00
5.	Fourth Interim Certificate	February 2012	52.262,50	04.04.2012.	8.884,63	14.03.2012.	61.147,13
6.	Fifth Interim Certificate	March 2012	42.600,00	26.04.2012.	7.242,00	21.03.2012.	49.842,00
7.	Sixth Interim Certificate	April 2012	53.517,85	11.06.2012.	9.098,03	08.05.2012.	62.615,88
Total:			569.679,26		96.845,47		666.524,73

Table 7b. *Payment from EBRD loan to Supervision*

9.3.Summary

No.	Loan EIB			Remark
	Withdrawn No.1		12.000.000,00 (€)	27.08.2010.
	Withdrawn No.2		11.000.000,00 (€)	29.12.2010.
	Withdrawn No.3		15.000.000,00 (€)	4.10.2011
	Withdrawn No.4		37.000.000.00 (€)	26.03.2012
	Total:		75.000.000,00 (€)	
1	LOT 1	JV VIADUKT d.d. - HERING d.d.	29.088.712,74 (€)	Details in Table 4a.
2		INOCSA INGENIERIA S.L..	1.503.238,14 (€)	Details in Table 4b.
3	LOT 3	BH Konzorcij	10.7443.037,64 (€)	Details in Table 5a.
4		INOCSA INGENIERIA S.L..	805.294,04 (€)	Details in Table 5b.
		Total:	41.840.282,56 (€)	

Tabela 7. Summary report of EIB Loan

No.	EBRD Loan			Remark:
	Total amount of the loan		180.000.000.00 (€)	
1		PRIMORJE d.d.	14.519.696,86 (€)	Section Drivuša- Kakanj, part 1 of main contract Details in table 6a.
2		IGH d.d.	881.623,68 (€)	Details in table 6b.

3		BH Konzorcij	4.886.699,85 (€)	Počitelj- Southern border with Croatia, part 3 of main contract Details in table 7a.
4		Roughton International Ltd	569.679,26 (€)	Details in table 7b.
		Total:	20.857.699,65 (€)	

Table 8. Summary Report about EBRD Loan

10. ENVIRONMENTAL IMPACT

Until the end of March 2012, the Federal ministry of Environment and Tourism issued three environmental permits. The first was issued in February 2009 for sections Kakanj – Drivuša and Vlakovo – Tarčin, while the second one was issued in September 2010 for section from Svilaj (including part of the bridge which belongs to the Bosnia and Herzegovina) to Dobož South (Karuše). Environmental permit for section Mostar North – Southern border, subsection Bijača – Zvirovići was issued in December 2010, while the fourth environmental permit has been issued for section Tarčin- Zukići- Konjic which is in the design phase in June 2012.

In the second quarter tenders for the selection of contractors to clean the separator have been invited, and the tender for the continuation of environmental monitoring (testing of water and soil) as well, while in the third quarter the contractor selection and contract execution is expected.

11. Appendix 1.

**Physical Progress of the construction permits
up to 30.06.2012**

**11.1. Condition of approval required for construction permit for subsection
Vlakovo - Lepenica up to 30.06.2012**

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments	24.12.2010.	Issued	---
2	Agency for Water Area river Sava (Previous water consent)	14.12.2010.	Issued	---
3	BH Telecom d.o.o.	19.04.2010.	Issued	---
4	Ministry of Physical Planning for Canton Sarajevo and Canton Srednjobosanski	23.02.2010.	Issued	---
5	Municipality Kiseljak (expert opinion - permit)	23.02.2010.	Issued	---
6	Željeznice Federacije B&H d.o.o. (Railway of Federation B&H)	15.04.2010.	Issued	---
7	BH Gas d.o.o	23.04.2010.	Issued	---
8	Elektroprivreda B&H, Elektrodistribucija Sarajevo	27.04.2010.	Issued	---
9	Elektroprenos B&H, operative area Sarajevo	14.04.2010.	Issued	---
10	Ministry of Agriculture for Canton Sarajevo and Canton Srednjobosanski (consent for deforestation - forest consent)	29.03.2011.	Issued	---
11	Ministry of Agriculture for Canton Sarajevo and Canton Srednjobosanski (consent for conversion agricultural land - agricultural agreement)	29.03.2011.	Issued	---
12	Vodovod (water supply) Ilidža	12.05.2010.	Issued	---
13	Ministry of Defense B&H	13.04.2010.	Issued	---
14	Ministry of Health Canton Sarajevo and Canton Srednjobosanski (sanitary permit)	29.03.2011.	issued	---
15	Municipality of Ilidža (expert opinion - consent)	23.02.2010.	Issued	---
16	EP HZHB - Elektro Kiseljak	01.12.2010.	issued	---
17	Vodovod i kanalizacija d.o.o Kiseljak (water supply)	06.12.2010.	Issued	---

18	Federal Ministry of Environment and Tourism (environmental permit)	19.02.2010	Issued	---
19	Federal Ministry of Physical Planning	Urban planning approval obtained (January 2012) - construction permit will be submitted in April 2012		

11.2. Condition of approval required for construction permit for subsection Lepenica – Tarčin up to (30.06.2012)

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments	---	Issued	---
2	Agency for Water Area river Sava (Previous water consent)	---	Issued	---
3	BH Telecom d.o.o.	26.08.2010.	Issued	---
4	Ministry of Physical Planning for Canton Sarajevo and Canton Srednjobosanski	---	Issued	---
5	Municipality Kiseljak (expert opinion - permit)	---	Issued	---
6	Željeznice Federacije B&H d.o.o. (Railway of Federation B&H)	---	Issued	---
7	BH Gas d.o.o	07.12.2010.	Issued	---
8	Elektro distribucija Sarajevo	13.08.2010.	Issued	---
9	Elektro prenos Sarajevo	19.07.2010.	Issued	---
10	Ministry of Agriculture for Canton Sarajevo and Canton Srednjobosanski (consent for deforestation - forest consent)	---	Issued	---
11	Ministry of Agriculture for Canton Sarajevo and Canton Srednjobosanski (consent for conversion agricultural land - agricultural agreement)	---	Issued	---
12	JKP Komunalac (water supply) Hadžići	08.07.2010.	Issued	---
13	Ministry of Defence	01.12.2010.	Issued	---
14	Ministry of Health Canton Sarajevo and Canton Srednjobosanski (sanitary permit)	---	Issued	---
15	Municipality of Hadžići (expert opinion - consent)	---	Issued	---
16	Elektro distribucija Kiseljak	---	Issued	---
17	Vodovod (water supply) Kiseljak	06.12.2010.	Issued	---

18	Federal Ministry of Environment and Tourism (environmental permit)	19.02.2010.	Issued	---
19	Federal Ministry of Physical Planning	Urban planning permit has been issued in July 2011, application for construction permit has been issued in February 2012		

11.3. Condition of approval required for construction permit for subsection Svilaj – Vukosavlje up to (30.06.2012)

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments	20.01.2011.	issued	---
2	Agency for Water Area river Sava (Previous water consent)	25.10.2010.	Issued (without bridge)	Documentation finished
3	JP HT Mostar d.d.	---	issued	---
4	Ministry of Physical Planning for Canton Posavski	27.12.2010	Obtained for 0 +000 to 10 +700 km area of Federation B&H	---
5	Municipality Odžak (expert opinion - permit)	---	Not necessary	---
6	Željeznice Federacije B&H d.o.o. (Railway of Federation B&H)	12.01.2011.	issued	---
7	BH Gas	---	issued	---
8	Elektrodistribucija Odžak	12.01.2011.	issued	---
9	Elektroprenos Tuzla	---	issued	---
10	Ministry of Agriculture for Canton Posavski (consent for deforestation - forest consent)	---	Issued	---
11	Ministry of Agriculture for Canton Posavski (consent for conversion agricultural land - agricultural agreement)	---		---
12	Vodovod (water supply) Odžak	---	issued	---
13	Ministry of Defence	---	issued	---
14	Ministry of Health Canton Posavski (sanitary permit)	---	issued	---
15	Federal Ministry of physical planning	---	Submitted	In the preparation
16	Federal Ministry of Environment and Tourism (environmental permit)	07.10.2010	issued	---
17	Federal Ministry of Physical Planning	Applying for urban planning permit by April 2012, and for construction permit by October 2012		

11.4. Condition of approval required for urban planing permit for subsection Sarajevo – bypass Lot 3 up to (30.06.2012)

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments		Issued	---
2	Agency for Water Area river Sava (Previous water consent)		Issued	Submitted for construction permit
3	JP BH Telecom		Issued	---
4	Ministry of Physical Planning for Canton Sarajevo		Issued	---
5	Municipality Ilidza and Municipality Novi Grad		Issued	---
6	Railway of Federation B&H		Issued	---
7	BH Gas Sarajevo, Sarajevo Gas		Issued	Submitted for construction permit
8	EP B&H Elektrodistribucija Sarajevo		Issued	Submitted for construction permit
9	Elektroprenos B&H operative area Sarajevo		Issued	Submitted for construction permit
10	Ministry of Agriculture for Canton Sarajevo (consent for deforestation - forest consent)		Issued	---
11	Ministry of Agriculture for Canton Sarajevo (consent for conversion agricultural land - agricultural agreement)		Issued	
12	JP Vodovod i Kanalizacija Sarajevo (water supply)		Issued	Documentation prepared
13	Ministry of defense B&H		Issued	
14	Ministry of Health Canton Sarajevo (sanitary permit)		Issued	
15	Federal Ministry of Environment and Tourism (environmental permit)		Issued	
16	Federal Ministry of Physical Planning	Urban planning permit issued. Request for construction permit will be submitted in June 2012		

11.5. Condition of approval required for urban planing permit for subsection Tarčin - Zukići up to (30.06.2012)

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments		Submitted	---
2	Agency for Water Area river Sava (Previous water consent)		Issued	---
3	Agency for Water Area river Neretva (Previous water consent)		Issued	---
4	Ministry of Physical Planning for Canton Sarajevo and Herzegovina Neretva Canton			---
5	BH Telecom d.o.o		Issued	---
6	Municipality Hadzici and Municipality Konjc (expert opinion)		Issued	
7	Railway of Federation B&H		Submitted	---
8	BH Gas d.o.o		Issued	---
9	EP B&H, Elektrodistribucija Sarajevo and Elektrodistribucija Mostar		Issued	---
10	Elektroprenos B&H operative area Sarajevo		Issued	---
11	Ministry of Agriculture for Canton Sarajevo and Herzegovina Neretva (consent for deforestation - forest consent)			---
12	Ministry of Agriculture for Canton Sarajevo (consent for conversion agricultural land - agricultural agreement)			
13	Vodovod Hadzici and Vodovod Konjc (water supply)		Issued	---
14	Ministry of Defense		Issued	---
15	Ministry of Health Canton Sarajevo and Herzegovina Neretva Canton (sanitary permit)			---
16	Federal Ministry of Environment and Tourism (environmental		Issued	

	permit			
17	Federal Ministry of Physical Planning			

11.6. Condition of approval required for urban planing permit for subsection Zukići - Konjic up to (30.06.2012)

No.	Institutions	Handed	Condition	Previous Policies
1	Federal Ministry of Culture and Sports - Institute for the Protection of Monuments		Submitted	---
2	Agency for Water Area river Neretva (Previous water consent)		Issued	---
3	BH Telecom d.o.o		Issued	---
4	Ministry of Physical Planning for Herzegovina Neretva Canton			---
5	Municipality Konjc (expert opinion)		Issued	---
6	Railway of Federation B&H		Submitted	---
7	BH Gas		Issued	---
8	EP B&H Elektro distribucija Mostar		Submitted	---
9	Elektroprenos B&H operative area Mostar		Submitted	---
10	Ministry of Agriculture for Herzegovina Neretva Canton (consent for deforestation - forest consent)			---
11	Ministry of Agriculture for Canton Herzegovina Neretva (consent for conversion agricultural land - agricultural agreement)			---
12	JKP Vodovod i kanalizacija Konjic d.d (water supply)			---
13	Ministry of Defense B&H		Issued	---
14	Ministry of Health Herzegovina Neretva Canton (sanitary permit)			---
15	Federal Ministry of Environment and Tourism (environmental permit		Issued	---

16	Federal Ministry of Physical Planning	
----	---------------------------------------	--

12. Appendix 2.
Physical Progress of the Construction Project
up to 30.06.2012

12.1. Lot 1: Kakanj – Bilješevo**12.1.1. Physical Progress of the Project (Lot 1) (30.06.2012.)**

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
1	1.	HIGHWAY ALIGNMENT					
2	1.1.	New Alignment	384	07.06.2010.	24.11.2011.	84,5%	
3	1.2.	Reconstructed alignment	288	10.02.2011.	24.11.2011.	62%	
4	2.	INTERCHANGE LUČANI					
5	2.1.	Construction of toll station „Lučani“	80	22.07.2011.	10.11.2011.	72%	
6	2.2.	Underpassages „Lučani“	80	22.07.2011.	10.11.2011.	95%	
7	3.	DRAINAGE				89%	
8	4.	ENGINEER'S CONSTRUCTIONS AND STRUCTURES					
9	4.1.	Passages		25.05.2010.	24.11.2011.	95%	
10	4.2.	Project of recovery sliding area „Tičići“	310	24.05.2010.	29.07.2011.	98%	
11	5.	BRIDGES					
12	5.1.	Construction of new bridge	394	24.05.2010.	21.06.2011.	92%	
13	5.2.	Reconstruction of existing bridges	245	14.06.2010.	20.05.2011.	92%	

Table 9a. Physical progress of Lot 1

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
14	6.	REGIONAL ROAD R445					
15	6.1.	Alignment	394	24.05.2010.	21.06.2011.	97%	
16	6.2.	Engineer`s constructions and structures	105	02.09.2010.	26.01.2011.	100%	
17	6.3.	Bridges	105	11.06.2010.	04.11.2010.	99%	
18	6.4.	Passage				96%	
19	7.	LOCAL ROADS	100	27.05.2011.	13.10.2011.	63%	
20	8.	TRAFFIC – TECHNICAL EQUIPMENT					
21	8.1.	Traffic – tehcnical equipment for highway				25%	
22	8.2.	Traffic – tehcnical equipment for regional road				81%	
23	8.3.	Traffic – tehcnical equipment for local road				0%	
24	9.	TRAFFIC OPERATION DURING CONSTRUCTION				85%	
25	10.	WORKS ON INSTALATIONS	384	07.06.2010.	24.11.2011.		
26	10.1.	Gas instalations				100%	
27	10.2.	Electro – distributive lines - collisions				92%	
28	10.3.	Electro energy supply				85%	
29	10.4.	Optic cables and TC lines				65%	
30	10.5.	Traffic information system				40%	
31	10.6.	Other works				80%	

Table 9b. Physical progress of Lot 1

12.2 Lot 2: Bilješevo – Gorica (tunnel Vijenac 2964 m)**12.2.1 Physical Progress of the Project (Lot 2) (30.06.2012.)**

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
1	1.	EARTH WORKS ON PORTALS AND CUTTINGS		05.05.2011.	15.09.2011.	100%	
2	2.	PROTECTION AND SUPPORT WORKS ON PORTALS		05.05.2011.	25.09.2011.	100%	
3	3.	DRAINAGE WORKS ON PORTALS AND CUTTINGS		05.05.2011.	15.11.2012		
4	4.	EXCAVATION IN TUNNELS AND CROSSCONNECTION		25.08.2011..	15.12.2012.	47,8%	
5	5.	SUPPORT WORKS IN TUNNELS		25.08.2011.	15.12.2012.	47,8%	
6	6.	SUPPORT WORKS IN CROSS CONNECTIONS		20.04.2012.	20.10.2012.	20 %	
7	7.	TUNNELS WATERPROOFING AND DRAINAGE		10.06.2012.	20.10.2013	5%	
8	8.	DRAINAGE TUNNELS "VIJENAC"		10.06.2012.	20.10.2013	5%	
9	9.	PORTALS CANOPIES		10.09.2012	20.09.2013.	100%	
10	10.	CONCRETE WORKS IN TUNNELS AND CROSS CONNECTION		15.06.2012.	10.10.2013.	15%	
11	11.	REINFORCEMENT		15.06.2012	10.10.2013.		
12	12.	REINFORCED CONCRETE OF CARRIAGEWAY		01.06.2013	05.01.2014.		
13	13.	GEOTEHNICAL MONITORING		05.05.2011	01.12.2012.	47,8%	
14	14.	EARTHING		01.08.2013.	01.12.2013.	1 5%	
15	15.	HORTICULTURE		01.10.2013.	01.02.2014.		
16	16.	VENTILATION IN TUNNELS		01.05.2013.	01.02.2012.		
17	16.A.	ELECTROMATERIAL AND ELECTROWORKS FOR TUNNEL VENTILATION:		01.10.2013.	01.02.2014.		
18	17.	APROACH TEMPORARY ROADS		05.05.2011.	01.07.2011.	100%	
19	18.	RADIO SYSTEM TUNNELS "VIJENAC"		01.09.2013.	01.02.2014.		
20	19.	SYSTEM OF SOUNDING		01.09.2013.	01.02.2014.		

Table 10a. Physical progress of Lot 2

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
21	20.	SUMMARY OF EQUIPMENT AND ASSEMBLAGE TV SYSTEM TUNNELS "VIJENAC" (ITEM 20.1+20.2)		01.09.2013.	01.02.2014.		
22	21.	SUMMARY EQUIPMENT (ITEM 21.1 TO 21.10) AND WORKS ASSEMBLAGE (ITEM 21.11.1 TO 21.11.2) OF REMOTE MANAGEMENT AND SUPERVISION FOR TUNNELS "VIJENAC"		01.09.2013.	01.02.2014.		
23	22.	RETAINING WALL Z3, BETWEEN VIJADUCT "GORICA" AND TUNNELS "VIJENAC"		01.05.2011.	01.12.2012.	100%	
24	23.	RETAINING WALLS Z1 AND Z2, BETWEEN VIJADUCT "GORICA" AND TUNNELS "VIJENAC":		01.05.2011.	01.12.2012.	100%	
25	24.	ALIGNMENT OUT OF TUNNELS VIJENAC		01.09.2011.	22.01.2014.		
26	25.	SURFACE SLIDING "GORICA" /DELUVIUM EROSION/		01.05.2011.	01.12.2011.	99%	
27	26.	WATER SUPPLY TUNNELS "VIJENAC"		01.03.2013.	01.12.2013.	2%	
28	27.	DIVERSION OF VILLAGE EXISTING ROAD		01.07.2013.	31.07.2013.	100%	
29	28.	WATER SUPPLY TUNNEL "VIJENAC"		01.03.2013.	01.12.2012.	2%	
30	29.	HYDRANT NETTING IN TUNNELS "VIJENAC"		01.07.2013.	01.12.2013.		
31	30.	INTERNAL TUNNELS DRAINAGE		20.06.2012.	20.09.2013.	5%	
32	31.	ELECTRICAL TUNNELS SUPPLY		01.05.2013.	01.07.2013.	75%	
33	32.	TRANSFORMER STATIONS AND UPS		01.05.2013.	01.07.2013.		
34	33.	DESIGN OF LIGHTING AND LOW VOLTAGE FEEDING DISTRIBUTION CABINET TUNNEL EQUIPMENT		01.05.2013.	01.07.2013.		
35	34.	CABLE TK TRENCHING IN FRONT OF TUNNELS:		01.05.2013.	01.07.2013.		
36	35.	OPTICAL TELECOMMUNICATION CABLES		01.08.2013.	01.02.2014.		
37	36.	TELEPHONE CALLING SYSTEM TPS		01.08.2013.	01.02.2014.		
38	37.	SYSTEM OF FIRE ANNOUNCEMENT		01.08.2013.	01.02.2014.		
39	38.	TRAFFIC SIGNALIZATION AND EQUIPMENT IN TUNNELS "VIJENAC"		01.11.2013.	25.01.2014.		

Table 10b. Physical progress of Lot2.

12.3. Lot 3: Gorica – Drivuša**12.3.1. Physical Progress of the Project (Lot 3) (30.06.2012)**

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
1.	1.	ALIGNMENT WORKS:	622 days	22.11.2010.	20.10.2012.	85%	Embankment up to the subgrade, segment ditch, soiling, culvert, Reno mattresses
2.	2.	TOLL STATION DRIVUSA:	583 days	22.11.2010.	01.10.2012.	85%	Embankment up to the subgrade
	2.a	TOLL STATION DRIVUSA – OBJECTS	450 days	01.07.2011	01.10.2011.	75%	Making columns and plates for tool station
3.	3.	COKP DRIVUŠA:	532 days	07.03.2011.	27.10.2012.	85%	Curbs, road base, segment ditch and objects
	3.a	COKP Drivuša – objects	425 days	15.08.2011	15.10.2012	75%	Making foundations for all objects on the tool station
4.	4.	OTHER ROADS AND TRAFFIC SURFACES:	583 days	22.11.2011	01.10.2012	100%	Embankment up to the subgrade, concreting of the wall (km 3+318)
		INTERNAL DRAINAGE	503 days	15.03.2011	20.10.2012	70%	laying of pipes and manholes revision

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
5.	5.	INTERNAL DRAINAGE:	503 days	15.03.2011	20.10.2012	95%	Pipe laying and inspection chambers
6.	6.	ENGINEER'S CONSTRUCTIONS AND STRUCTURES:					
7.	6.1.	SUMMARY BRIDGE M-1	190 days	01.07.2011	10.01.2012	20%	
8.	6.2.	SUMMARY BRIDGE M	425 days	01.08.2011	05.09.2012	20%	
9.	6.3.	SUMMARY BRIDGE M-2	540 days	04.01.2011	15.09.12	65%	Making foundations and pillars for left and right bridge, making reinforced concrete bearers
10.	6.4.	SUMMARY BRIDGE M-3	697 days	10.11.2010	27.10.2012	65%	Making foundations and pillars for left and right bridge, making segments of the span construction
11.	6.5.	SUMMARY UNDERBRIDGE "DRIVUŠA"	150 days	01.06.2011	01.11.2012	85%	Making buoyant foundation of the underbridge
12.	6.6.	SUMMARY CULVERT "DRIVUŠA"	120 days	15.04.2011	25.07.2011	40%	Not started yet
13.	7.	TRAFFIC SIGNALIZATION AND EQUIPMENT:				10%	Not shown in the work progress plan
14.	8.	NOISE PROTECTION:				0%	Not shown in the work progress plan
15.	9.	INSTALLATIONS:	180 days	01.11.2011	01.05.2012	45%	2 Substations, collection consent, light – not started yet, optic – not started yet, tunnel Vijenac, not started yet

Table 11b. Physical progress of Lot3.

12.4. Lot 7: Kravice – Bijača**12.4.1. Physical Progress of the Project (Lot 7) (30.06.2012)**

No.	ID	Task Name	Duration	Start	Deadline	% of Completion	Type of Works under construction
1	1.	ALIGNMENT WORKS					
2	1.1.	New route		10.10.2011.	30.07.2012.	90%	Embankment to the subsoil, segment ditch, culvert, road base ,
3	2.	Loop ZVIRIĆI				45%	
4	2.1.	Tool station „Zvirici“		10.10.2011.	15.06.2012.	35%	Making columns and plates for tool station
5	3.a	COKP ZVIRIĆI: objects		10.10.2011.	15.07.2012.	80%	Making foundations and bearers for COKP.
6	4.	ENGINEERING contructions and objects		10.10.2011.	30.07.2012.		
7	4.1.	Passages		10.10.2011.	30.04.2012.	80%	
8	5.	Bridges		10.10.2011.	30.07.2012.		
9	5.1.	Bridges - construction		10.10.2011.	30.07.2012.	75%	
10	6	Resting area Kravice - construction		10.10.2011.	30.04.2012.	65%	

Table 12a. Physical progress of Lot7.

